EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and Drains at Azad Layout in Ward No. 6 Byatarayanapura Sub Division
2	Amount of Work Portion	1866662.15
3	Estimated Cost	20.00
4	Name of contractor	Chenna Krishna. P
5	Agreement No.	325/2015-16
6	No. and date under which work order issued	325/15-16, 24-3-2016
7	Time limit originally fixed for completion	24-6-2016
8	Date of application by the contractor for granting extension of time	18.8.2016
9	Date of receipt of application in the sub division office	28.9.2016
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	90 days
12	Work carried out during 1st extension	1st & Final.
13	Work carried out during 2nd extension	—
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	- No -
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	94 days × 10.00 = 940-00
22	Remarks of the EE with the daily rate of penalty proposed	94 × 22.00 = Rs 2000-00

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Executive Engineer
Byatarayanapura Division
Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

EOT is granted to the extent of 90 days with a penalty of Rs 2000/-

Chief Engineer
Yelahanka Zone, Bangalore-92
Chief Engineer
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
Bangalore 92